COMPLETION REPORT

1	Name of the work	:Improvements & construciton of drainage works old post office road at Dasarahalli in ward no. 15 Dasarahalli sub divison
2	Sanctioned Estimate No. & Date	TSNO EE/DD/45/16-17 dt 26.4.2012 10.7.2012
3	Head of Account which is chargeable	P-con 1771
4	Instrument Order NO. & Date	EE/DD/45/16-17 28.4.2012
5	Name Of Contractor	Sri. Ramachandra, No. 78, 5th Main road, 3rd Cross, MEI Layout, Bengaluru- 560073.
6 a	Time Stipulated for Completion of work	Not Applicable
b	Delay in Exculpation of Work	— ee —
7	Measurement recorded in	MB No 1712 Pno 171152/16 171156/2
8	Check Measurement of the Asst	D S, Manjunath
9	Name of the office/official in charge of the work	— ee —
10	a) Asst. Eng/junior Eng	DS ಮಂಜುನಾಥ
	b) Asst. Exe Engineer	ಡಿಂ ಸಹಾಯಕ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.00	180805 00	—	191395 00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W15

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASSIATANT EXECUTIVE ENGINEER